

**PEQUANNOCK TOWNSHIP SCHOOL DISTRICT
REFERENDUM PROJECTS
Bi-Monthly Progress Report**

Prepared by: Vincentsen Thompson Meade, Inc.

VTM Job No.: 6400

Date: May 15, 2009

Period From: 4/30/09 To: 5/15/09

Work in progress during the last two weeks:

- *PTHS & PVMS Asbestos Abatement* –
 - None
- *PTHS Boiler Replacement* –
 - Continued installation of hot water supply and return piping.
 - Started insulation.
 - Started gas line.
 - Poured concrete equipment pads.
 - Continued with submittals.
 - Ordered equipment.
- *PTHS Bleacher Replacement* –
 - None
- *PTHS Window Replacement* –
 - Field measured for shop drawings.
 - First job meeting was held on 5/14/09.
- *PTHS Electrical Service & Panels* –
 - Awarded contract on 5/4/09.
 - Contractor began field surveying for submittals and shop drawings.
 - First job meeting was held on 5/14/09.
- *PVMS HVAC Upgrades* –
 - Awarded contract on 5/4/09.
 - First job meeting was held on 5/14/09.
- *PTHS Renovations* –
 - Received bids on 5/12/09.
- *PVMS Renovations* –
 - Received bids on 5/12/09.
- *PTHS & PVMS Technology Upgrades* –
 - Bidding.
- *PTHS Paving / PE Fields* –
 - None

Work anticipated over the next two weeks:

- *PTHS & PVMS Asbestos Abatement* –
 - None
- *PTHS Boiler Replacement* –
 - Delivery of equipment. Start installation.
 - Continue gas piping.
 - Continue insulation.
- *PTHS Bleacher Replacement* –
 - Submittals and shop drawings.
- *PTHS Window Replacement* –
 - Submittals and shop drawings.

- *PTHS Electrical Service & Panels* –
 - Submittals and shop drawings.
- *PVMS HVAC Upgrades* –
 - Submittals and shop drawings.
- *PTHS Renovations* –
 - Award contracts on 5/18/09.
 - Schedule the first job meeting.
- *PVMS Renovations* –
 - Award contracts on 5/18/09.
 - Schedule the first job meeting.
- *PTHS & PVMS Technology Upgrades* –
 - Bid Opening is scheduled for 5/19/09.
 - Award contracts on 5/20/09.
 - Schedule the first job meeting.
- *PTHS Paving / PE Fields* –
 - None

Problems encountered over the past two weeks:

- None

Information Needed:

- None

Schedule - Refer to attached Schedule updated May 15, 2009:

- | | |
|---|-------------|
| • <i>PTHS & PVMS Asbestos Abatement</i> – | On schedule |
| • <i>PTHS Boiler Replacement</i> – | On schedule |
| • <i>PTHS Bleacher Replacement</i> – | On schedule |
| • <i>PTHS Window Replacement</i> – | On schedule |
| • <i>PTHS Electrical Service & Panels</i> – | On schedule |
| • <i>PVMS HVAC Upgrades</i> – | On schedule |
| • <i>PTHS Renovations</i> – | On schedule |
| • <i>PVMS Renovations</i> – | On schedule |
| • <i>PTHS & PVMS Technology Upgrades</i> - | On schedule |
| • <i>PTHS Paving / PE Fields</i> – | On schedule |

The most recent major component that was completed:

- *PTHS Electrical Service & Panels* – Awarded Contracts on 5/4/09.
- *PVMS HVAC Upgrades* – Awarded Contracts on 5/4/09.
- *PTHS Renovations* – Received bids on 5/12/09.
- *PVMS Renovations* – Received bids on 5/12/09.

Budget - Refer to attached Budget Summary Updated April 30, 2009: The Referendum Projects are currently Under Budget by \$3,236,640.00.